

Project Description	Project #	Status	Responsibility	Start Date	End Date
2021 MISC CONCRETE PROJECTS	Various	Work In-Process	Hamre, Christopher	05/17/21	08/13/21
BARRY - REPAIR ROOFING ISSUES	WO307868	Work In-Process	Hamre, Christopher	09/02/21	09/16/21
ELLIG SPORTS COMPLEX: RESTORATION/REPLACEMENT OUTDOOR TRACK	PR001841	Work In-Process	Hamre, Christopher	05/20/20	10/29/21
LADD HALL: REROOF	PR002256	Work In-Process	Hamre, Christopher	09/25/20	11/19/21
NORTH WEIBLE HALL NORTH WEIBLE HALL REMODEL 2021-22	CP002707	Received Approval	Hamre, Christopher	06/08/21	10/22/21
RESIDENCE LIFE: IT COOLING	PR002439	Work In-Process	Hamre, Christopher	07/27/21	08/27/21
SIGNS	PR001778	Work In-Process	Hamre, Christopher	01/01/20	12/31/21
15TH AVE STEAM LINE REPLACEMENT	PR002891	Received Approval	Miller, Justin	08/04/21	01/28/22
BARRY - INSTALL NEW TV BARRY 102L	PR002975	Received Approval	Miller, Justin	09/07/21	12/06/21
BARRY 100F - INSTALL GLASS WALL	PR002837	Received Approval	Miller, Justin	08/04/21	10/22/21
BARRY HALL AND ALUMNI PARKING LOT BLUE PHONES	PR002861	Received Approval	Miller, Justin	08/04/21	06/03/22
BOLLEY DRIVE: CONCRETE REPLACEMENT	PR001814	Work In-Process	Miller, Justin	06/01/21	09/10/21
FARGODOME: FOOTBALL LOCKER ROOM	PR002792	Work In-Process	Miller, Justin	04/18/22	07/29/22
INDOOR PRACTICE FACILITY: NEW CONSTRUCTION	CP000424	Received Approval	Miller, Justin	03/19/21	08/01/22
RDC: UPDATE KITCHEN	CP001811	Work In-Process	Miller, Justin	03/30/21	08/06/21
RENAISSANCE REWINDOWING	CP002932	Received Approval	Miller, Justin	08/04/21	08/05/22
SUGIHARA HALL: NEW CONSTRUCTION	CP001145	Work In-Process	Miller, Justin	09/10/09	03/21/22
VAN ES 176F	PR002753	Work In-Process	Miller, Justin	08/04/21	12/09/21
WELLNESS CENTER: REPLACE SAND WITH TURF	PR002146	Work In-Process	Miller, Justin	07/06/21	10/21/21
WELLNESS CENTER: RESTROOM PARTITIONS	PR001648	Work In-Process	Miller, Justin	05/26/21	11/04/21
WELLNESS CHILD CARE: RESURFACE PLAY AREA WITH RUBBER SYSTEM	PR002823	Received Approval	Miller, Justin	08/04/21	05/06/22
CHURCHILL: REPLACE N ENTRANCE DOOR	PR002474	Work In-Process	Osland, Jim	04/30/21	09/30/21
DOLVE 128 INSTALL MOLDING PRESS	PR002545	Received Approval	Osland, Jim	08/04/21	10/29/21
ELECTRICAL ENGINEERING: ROOM 201 A/B REMOVE WALL	PR002553	Work In-Process	Osland, Jim	06/01/21	08/13/21
FLC 210 CONVERT TO OFFICE	PR002862	Received Approval	Osland, Jim	08/04/21	10/29/21
FLC 411 REMODEL ROOM	PR002791	Received Approval	Osland, Jim	05/16/22	08/31/22
HARRIS 218 ADD ELECTRICAL CIRCUITS	PR002516	Received Approval	Osland, Jim	09/21/21	09/21/21
LLC EAST REPLACE EXTERIOR DOOR	PR002471	Work In-Process	Osland, Jim	04/30/21	09/30/21
RENAISSANCE HALL: KILN ROOM 120	PR002450	Work In-Process	Osland, Jim	04/30/21	08/27/21
SOUTH WEIBLE: REPLACE EXTERIOR ENTRANCE	PR002473	Work In-Process	Osland, Jim	02/17/21	09/30/21
VAN ES 103 UPDATE BREAK ROOM	PR002812	Received Approval	Osland, Jim	08/04/21	10/29/21
VAN ES 130 UPDATE ROOM	PR002610	Work In-Process	Osland, Jim	06/30/21	06/30/21
VAN ES 193: ROOM UPDATE	PR002584	Work In-Process	Osland, Jim	04/08/21	09/30/21
WALSTER HALL 310 UPDATE OFFICE	PR001510	Work In-Process	Osland, Jim	12/31/19	09/01/21

<b>Project Description</b>	<b>Project #</b>	<b>Status</b>	<b>Responsibility</b>	<b>Start Date</b>	<b>End Date</b>
WELLNESS CENTER: CARPET REPLACEMENT	PR001266	Work In-Process	Osland, Jim	04/05/21	08/27/21